220 Athens Way
Suite 500
Nashville, TN 37228

T: 615.255.2288

July 9, 2021

Oklahoma Department of Environmental Quality
Land Protection Division
Post Office Box 1677
Oklahoma City, Oklahoma 73101-1677 153054

Attn: Jordan Caldwell, Environmental Program Specialist

Subject: Interim Remedial Measure Quarterly Status Report
Former Gulfstream Aerospace Technologies Facility – Wiley Post Airport
7400 NW 50th Street
Bethany, Oklahoma County, Oklahoma

Dear Mr. Caldwell:

This quarterly status report for the Interim Remedial Measure (IRM) has been prepared pursuant to the modified and reissued Oklahoma Department of Environmental Quality (ODEQ) Memorandum of Agreement and Consent Order (MACO), Case No. 09-301, dated October 6, 2016. This IRM quarterly status report is being conducted for the Former Gulfstream Aerospace Technologies Facility Voluntary Cleanup Program project in Bethany, Oklahoma. The work is being conducted collaboratively by Enercon Services, Inc. (ENERCON) on behalf of Oklahoma City Airport Trust (OCAT) with Gulfstream Aerospace Corporation (Gulfstream) and Rockwell Automation (Rockwell) and their consultants, Brown and Caldwell and Arcadis US, Inc. (Arcadis), respectively.

Actions taken to comply with the MACO during the prior quarter (April through June 2021) included the following:

- Submitted the IRM quarterly status report to ODEQ on April 9, 2021.
- Since the last IRM status report, ENERCON continued routine operations and maintenance (O&M) of the IRM including collection of performance data in the field on April 26 and July 1, 2021. Data for the three sump flow meters were collected remotely periodically between April 1 and June 30, 2021. Based on the data collected on March 31, 2021 and July 1, 2021, approximately 1,444,000 gallons were collected and pumped to the publicly owned treatment works. This equates to an average flow rate of approximately 10.9 gallons per minute (gpm) during that time frame.
- During the period between March 31 and July 1, 2021, Sump 1 pumped 656,000 gallons, Sump 2 pumped 125,000 gallons, and Sump 3 pumped 663,000 gallons.
- Water level elevation data were collected on April 30, 2021 and will be reported in the "Results of the *2021 Semi-Annual Groundwater Monitoring Event (GWME).*"

Work planned for the next quarter (July through September 2021) includes the following:

- Collect water level and operations data in July 2021 according to approved schedule in ODEQ letter dated June 4, 2021.
- Continue routine O&M of the IRM including remote monitoring of the system pumps and flow rates.

Problems or delays encountered or anticipated and solutions:

The system is currently operating without issues. There are no other anticipated problems or delays for continued O&M of the system.

Sincerely,

Brown and Caldwell

Maria Megehee, Project Manager

MMM:ksy

By E-mail: jordan.caldwell@deq.ok.gov

cc: Mark D. Kranenburg, Director of Airports
Jami Blocker, OCAT
William D. Sherrod, Gulfstream
Troy M. Pfaff, Rockwell
Steve Siros, Jenner & Block
Mary Ellen Ternes, Earth & Water Law, LLC
J. Phillip Kelley, ENERCON
Michael M. Gates, Arcadis